

START-UP PROCEDURE



When starting up the Cosatron System, it is essential that the following operations be followed step-by-step:

1. Check that the air-handling plenum around the grid assembly is free of dirt and debris.
2. Check that there is a minimum clearance of 3" (7.6cm) from the HV screen and ½" (1.2 cm) from the HF grid to any plenum or other grounding surface.
3. Check that all connection wire from the power generator to the grid is properly connected in accordance with the Electrical Installation Procedures Manual.
4. Check that there are no visible air "bypasses" for effective operation; ALL air must pass thru the CosaTron grids.
5. Check all safety door switches to make sure they are operational.
6. If the fan is interlocked to the CosaTron System, check that it too is operational.
7. Activate the CosaTron System and allow it to run for a minimum of ½ hour.
8. Review the maintenance and troubleshooting procedures with the personnel responsible for the CosaTron System operation.
9. Complete the Product Registration Form within 60 days of start-up date to activate the 5-year warranty. You will find this form at www.cosatron.com/start-up/.

For more information
www.cosatron.com/start-up/



CosaTron
40 Odell School Rd, Suite 1
Concord, NC 28027
704.785.8145 t
sales@cosatron.com